# Riverside Community College District Measure C - Project Commitments Summary as of September 30, 2008

# Series A, Series B, Series A Refunding, Series 2007 C

Proceeds/Income		
Series A and B Proceeds	\$ 65,000,000	
Series A and B Premium	3,024,641	
Series A Refunding Premium	8,388,956	
Series 2007 C Proceeds	90,000,000	
Series 2007 C Premium	2,816,967	
FY 2004-2005 Interest Income	1,030,586	
FY 2005-2006 Interest Income	1,726,681	
FY 2006-2007 Interest Income	1,449,144	
FY 2006-2007 Energy Rebates - Utility Retrofit Project	159,498	
FY 2007-2008 Interest Income	4,410,239	
FY 2007-2008 Energy Rebates - Utility Retrofit Project	222,728	
FY 2008-2009 Projected Interest Income	2,062,500	
FY 2008-2009 Energy Rebates - Utility Retrofit Project	 10,000	
Total Proceeds/Income		180,301,940
<b>Project Commitments / Proposed Projects</b>		
Completed Projects	\$ 55,378,118	
In-Progress Projects	 108,508,422	
Total Project Commitments		 163,886,540
Uncommitted Balance - Measure C funds		\$ 16,415,400

#### Riverside Community College District Measure C - Project Commitments Summary Through September 30, 2008

Project	Project Project Funding Source								
				Actual and nal Projected State Te				Actual Measure C Expenditures thru 09/30/08	
Completed									
Certificates of Participation (1993 & 2001) - Refunding	\$	12,492,085	\$ -	\$	-	\$	12,492,085	\$	12,492,085
Issuance Related Expenditures		4,860,905	-		-		4,860,905		4,860,905
Bridge Space		1,175,132	-		-		1,175,132		1,175,132
District Phone and Voicemail Upgrades		349,000	-		-		349,000		349,000
MLK Renovation		1,010,614	-		5,133,999 a	L	6,144,613		1,010,614
Room Renovations - Norco		100,020	-		-		100,020		100,019
Swing Space		4,273,734	-		-		4,273,734		4,273,734
Phase I - Wheelock PE Complex/Athletic Field		4,516,435	-		-		4,516,435		4,516,435
Phase I - Parking Structure - Riverside		20,949,896	-		-		20,949,896		20,939,874
ECS Secondary Effects - Moreno Valley		288,919	-		-		288,919		286,227
RCCD System Office Purchase		2,629,981	-		-		2,629,981		2,629,981
Emergency Phone Project		379,717	-		-		379,717		379,717
Long Range Master Plan - Riv/Norco/MoVal		1,460,384	-		-		1,460,384		1,439,077
Hot Water Loop System & Boiler Repl Moreno Valley		891,296	-		-		891,296		869,848
Total Completed Projects	\$	55,378,118	\$ -	\$	5,133,999	\$	60,512,117	\$	55,322,648
In-Progress or Initial Phase									
Phase II - Wheelock PE Complex	\$	190,631	\$ -	\$	-	\$	190,631	\$	190,631
Physical/Life Science Secondary Effects		32,500	-		-		-		32,500
District Computer/Network/ System Upgrades		1,032,044	-		-		1,032,044		944,134
Quad Modernization		8,920,992	-		4,019,766 a	L	12,940,758		8,858,118
Phase III - Norco Industrial Technology Facility Project		10,147,826	-		20,484,000 a		30,631,826		2,484,778
Phase III - MV/Student/Academic Services Facility Project		1,157,320	4,055,238		14,397,724 р		19,610,282		645,284
Innovative Learning Center		7,653,605	-		2,444,632 a		10,098,237		6,378,887
Nursing/Sciences Building - Riverside		25,850,533	-		59,308,300 p		85,158,833		2,643,491
Future Projects - Feasibility/Planning/Management		811,108	723,602				1,534,710		536,073
Scheduled Maintenance		1,370,765			2,140,534 s		3,511,299		885,427
Food Services Remodel - Riverside/Moreno Valley		3,001,883	-		2,110,551 -		3,001,883		797,654
Infrastructure Projects - Riverside/Norco/Moreno Valley		484,451	_		_		484,451		484,415
Utility Retrofit Project		6,185,920	600,000		_		6,785,920		6,082,479
ECS Building Upgrade Project - Moreno Valley/Norco		625,327	000,000				625,327		91,327
Modular Redistribution Projects (All campuses and BCTC)		10,210,988	-		_		10,210,988		6,725,903
PBX/Network Operations Center - Riv/Norco/MoVal		625,550	4,144,450		_		4,770,000		481,459
Student Support Center - Norco		19,994,500	4,144,430		-				
			-		-		19,994,500		894,677
Logic Domain - Capital Project Management System		96,000	-	đ	-		96,000		83,500
Aquatics Center - Riverside		5,000,000	9,031,125	d	-		14,031,125		190,035
Soccer Field / Artificial Turf - Norco		4,616,480	-		-		4,616,480		231,036
Bradshaw Building Electrical Project	<u></u>	500,000	-	<b>.</b>	-	<u>ф</u>	500,000	¢.	100,902
Total In-Progress or Initial Phase Projects	\$	108,508,422		\$	102,794,956	\$	229,825,293		39,762,711
Total Projects a Actual State Construction Act Funding	\$	163,886,540	<u>\$ 18,554,415</u>	\$	107,928,955	\$	290,337,410	<u>\$</u>	95,085,359

a Actual State Construction Act Funding

p Projected State Construction Act Funding

s Actual State Scheduled Maintenance Funding Requiring District Match

d  $\$  \$1,750,000 Riverside County; \$3,000,000 Riverside City; \$4,281,125 private donations

#### Riverside Community College District Measure C - Project Commitments Summary - By Location Through September 30, 2008

Project	Location								_	
		District Riverside Norco Moreno Valley					Total Board Approved Measure C Project Funding			
npleted								· · ·		
Certificates of Participation (1993 & 2001) - Refunding	\$	12,492,085		-		-		-	\$	12,492,08
Cost of Issuance - all series		2,836,265		-		-		-		2,836,265
Debt Service - all series		1,926,402		-		-		-		1,926,40
Measure C Election Costs		98,238		-		-		-		98,23
Bridge Space		69,911		404,183		359,401		341,637		1,175,13
District Phone and Voicemail Upgrades		349,000		-		-		-		349,00
MLK Renovation		-		1,010,614		-		-		1,010,61
Norco Campus Room Renovations		-		-		100,020		-		100,02
Swing Space - Riverside		-		4,273,734		-		-		4,273,73
Phase I - Wheelock PE Complex/Athletic Field		-		4,516,435		-		-		4,516,43
Phase I - Parking Structure (Riverside)		-		20,949,896		-		-		20,949,89
ECS Secondary Effects - Moreno Valley		-		-		-		288,919		288,91
RCCD System Office Purchase (Heiting Building)		2,629,981		-		-		_		2,629,98
Emergency Phone Installation		10,000		178,626		102,773		88,318		379,7
Long Range Master Plan		_ _		807,532		362,867		289,985		1,460,3
Hot Water Loop System - Moreno Valley		-		-		-		891,296		891,2
Total Completed Projects	\$	20,411,882	\$	32,141,020	\$	925,061	\$	1,900,155	\$	55,378,1
Progress or Initial Phase										
Phase II - Wheelock PE Complex/Athletic Field (P&W)	\$	-	\$	190,631	\$	-	\$	-	\$	190,631.
Physical / Life Science Secondary Effects	Ŧ	-	Ŧ	32,500	+	_	Ŧ	_	Ŧ	32,5
District Computer Systems Upgrades		126,990				_		_		126,9
Computer System Hardware		755,054		-		-		-		755,0
District Network Upgrades		150,000		_		_		_		150,0
Total Quad Modernization		-		8,920,992		_		_		8,920,9
Phase III - Norco		_		-		10,147,826		_		10,147,8
Phase III - Moreno Valley (P&W)		_		_		-		1,157,320		1,157,3
Innovative Learning Center				7,653,605				1,157,520		7,653,6
Nursing/Sciences Building (P&W)				25,850,533						25,850,5
Future Projects - Feasibility/Planning/Management		811,108		25,650,555						23,830,5
Scheduled Maintenance Riverside/Moreno Valley/Norco		1,370,765		-		-		-		1,370,7
Food Services Remodel		1,570,705		1,045,268		-		- 1,956,615		3,001,8
		484,451		1,045,208		-		1,950,015		
Infrastructure Projects		404,431		-		- 1,587,401		1 200 502		484,4
Utility Retrofit Project		-		3,210,016				1,388,503		6,185,9
ECS Buildings Upgrade Project - Moreno Valley/Norco		-		-		373,031		252,296		625,3
Modular Redistribution Riverside Campus		-		3,334,062		-		-		3,334,0
Modular Redistribution Moreno Valley Campus		-		-		-		4,613,928		4,613,9
Modular Redistribution Ben Clark (project completed)		-		-		-		183,663		183,6
Modular Redistribution Norco Campus (project completed)		-		-		2,079,335		-		2,079,3
PBX Network Operations Center (NOC)		-		500,000		56,275		69,275		625,5
Norco Campus Student Support Center		-		-		19,994,500		-		19,994,5
Logic Domain - Capital Project		96,000		-		-		-		96,0 5 000 0
Riverside Aquatics Project		-		5,000,000		-		-		5,000,0
Norco Soccer Field		-		-		4,616,480		-		4,616,4
Bradshaw Building - Electrical Project		-	¢	500,000	<i>.</i>	-	<i>.</i>	-		500,0
Total In-Progress Projects	\$	3,794,368	\$	56,237,607	\$	38,854,848	\$	9,621,600	\$	108,508,42
Total Projects	\$	24,206,250	\$	88,378,626	\$	39,779,909	\$	11,521,755	\$	163,886,54

### Riverside Community College District Measure C - Project Commitments Summary - Future Projects Through September 30, 2008

	Fut	ure Projects -	Actual and		
	Additional Funding		Projected State		Total Estimated
		Needed	Funding		Project Funding
Proposed Projects					
ADA Compliance (Riverside, Norco & Moreno Valley)	\$	6,360,000			
Phase II - Wheelock PE Complex - Gymnasium Seismic Retrofit (Riverside)		9,986,125	10,156,000	р	20,142,125
Phase III - Wheelock PE Complex - (Riverside)		5,300,000			
Physical/Life Science Secondary Effects (Riverside)		4,671,500	25,800,000	р	30,471,500
	\$	26,317,625			

p Projected State Construction Act Funding

### Riverside Community College District Measure C - Project Commitments - Detail Through September 30, 2008

Series A, Series B, Series A Refunding, Series 2007 C Projects	8/3/2004 Through 09/30/08		30/08
<u>Completed</u>			
Certificates of Participation (1993 & 2001) - Refunding		\$ 12,492,085	
Cost of Issuance - all series	2,836,265		
Debt Service - all series	1,926,402		
Measure C Election Costs	98,238		
Total Issuance Related Expenditures		4,860,905	
Bridge Space - Moreno Valley Campus	341,637		
Bridge Space - Norco Campus	359,401		
Bridge Space - RCCD System Office	69,911		
Bridge Space - Riverside Campus	404,183		
Total Bridge Space		1,175,132	
District Phone and Voicemail Upgrades		349,000	
MLK Renovation - Equipment	646,479		
MLK Renovation- Planning and Working Drawings	101,883		
MLK Renovation - Roof Repair	262,252		
Total MLK Renovation		1,010,614	
Norco - Science & Technology Building Rooms 204-206 Remodel Project	27,088		
Norco - Library Building Room 123 Remodel Project	10,121		
Norco - Student Services Building, Room 107 Remodel Project	41,480		
Norco - Theater Room 203 Remodel Project	13,107		
Norco - Center for Applied Competitive Technology Remodel Project	8,224		
Total Norco Campus Room Renovations		100,020	
Swing Space - Administration Building Remodel	186,100		
Swing Space - Lovekin Complex	3,958,309		
Swing Space - Business Education Building Remodel	129,325		
Total Swing Space		4,273,734	
Phase I - Wheelock PE Complex/Athletic Field		4,516,435	
Phase I - Parking Structure (Riverside)		20,949,896	
ECS Secondary Effects - Moreno Valley		288,919	
RCCD System Office Purchase (Heiting Building)		2,629,981	
Emergency Phone Installation			
District	10,000		
Riverside Campus	178,626		
Norco Campus	102,773		
Moreno Valley Campus	88,318		
Total Emergency Phone Installation Project		379,717	
Long Range Master Plan		1,460,384	
Hot Water Loop System - Moreno Valley		891,296	
Total Completed Projects			\$ 55,378,118
In-Progress or Initial Phase			
Phase II - Wheelock PE Complex/Athletic Field (Planning and Working Drawings)		190,631	
Physical / Life Science Secondary Effects		32,500	
District Computer Systems Upgrades	126,990	- ,	
Computer System Hardware	755,054		
District Network Upgrades	150,000		
Total District Computer/Network Ugrades	/	1,032,044	
Quad Modernization - Building Project	5,867,744	1,002,011	
Quad Modernization - Equipment Project	2,563,000		
Quad Modernization - Planning and Working Drawings	490,248		
Total Quad Modernization		8,920,992	
Phase III - Norco (Planning and Working Drawings)		10,147,826	
Phase III - Moreno Valley (Planning and Working Drawings)		1,157,320	
Innovative Learning Center		7,653,605	
Nursing/Sciences Building (Planning and Working Drawings)		25,850,533	
rarong/belences bunding (raining and working Diawings)		20,000,000	

### Riverside Community College District Measure C - Project Commitments - Detail Through September 30, 2008

Through September 50, 2008			
Future Projects - Feasibility/Planning/Management		811,108	
Scheduled Maintenance		1,370,765	
Food Services Remodel			
Riverside Campus	1,045,268		
Moreno Valley Campus	1,956,615		
Total Food Services Remodel		3,001,883	
Infrastructure Projects			
Utilities	153,700		
IS	85,000		
Security	69,720		
Facilities Assessment	11,131		
Coordination	53,200		
Electrical / Fire Alarm	111,700		
Total Infrastructure Projects		484,451	
Utility Retrofit Project			
Riverside Campus	3,210,016		
Norco Campus	1,587,401		
Moreno Valley Campus	1,388,503		
Total Utility Retrofit Project		6,185,920	
ECS Building Upgrade Project - Norco	373,031		
ECS Building Upgrade Project - Moreno Valley	252,296		
Total ECS Building Upgrade		625,327	
Modular Redistribution Project			
Norco Campus (project completed)	2,079,335		
Moreno Valley Campus	4,613,928		
Ben Clark (project completed)	183,663		
Riverside Campus	3,334,062		
Total Modular Redistribution Project		10,210,988	
Riverside - PBX Network Operations Center	500,000		
Norco - PBX Network Operations Center	56,275		
Moreno Valley - PBX Network Operations Center	69,275		
Total PBX Network Operations		625,550	
Norco Campus Student Support Center		19,994,500	
Logic Domain - Capital Project		96,000	
Riverside Aquatics Project		5,000,000	
Norco Soccer Field		4,616,480	
Bradshaw Building - Electrical Project		500,000	
Total In-Progress or Initial Phase Projects			108,508,422
Total Series A, Series B, Series A Refunding and Series 2007 C Pro-	ojects		\$ 163,886,540