## FACILTIES PLANNING AND DEVLEOPMENT: MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UDPATES (1/14)

Project	Status
Moreno Valley College	
Student & Academic Services Building	State Funded project with Measure C, completed construction and turned over
	to college December 2013. On warrantee
Network Operations Center	Measure C funded project, submitted to DSA December 2013
Humanities 129/Student Services 101	Measure C funded project included lighting design elements which are
	completed. Project includes AV installation of equipment, and District staff is
	working with college IMC to finalize
Educational/Facilities Master Plan	Slated for Board Review, June 2014
MVC 5-year CIP with State	
Library and Learning Center	FPP submitted to State, January 2014 (100% State funded)
Center for Human Performance	IPP submitted to State (State/Measure C funded)
Natural Sciences Building	IPP submitted to State (100% state funded)
Allied Health building	Deferring IPP submitted to State, (State/Measure C funded)
BCTC Center	
	Centers were on hold by the state. Moratorium lifted and through
	educational/facility master plan development, college/district working with BCTC
	partners to identify role, to be supported by facility development
	Norco College
Groundwater Monitoring Wells	
-	Plans and compliance, including 5-year monitoring with DTSC, and contracts with
	Dudek to perform work. Project is wholly Measure C funded. Working on
	implementation documents and agreements with DTSC
NC 5-year CIP with State	
Multimedia and Arts Center	FPP submitted to State (State/Local funds)
Center for Human Performance	IPP submitted to State (100% state funded)
Library and Learning Resource Center	IPP submitted to State (100% state funded)
MAC secondary effects	Local funded
Student Services Remodel	Needs IPP developed

	Riverside City College
RCCD Centennial Plaza-Coil School for the Arts,	
RCC Culinary Academy and District offices	Project is 100% Measure C funded. In DSA plan check submittal. Groundbreaking 03.13.14 (98th anniversary). Phase I bids (site work) for April 15,2014 Award,
Student Services/Administration Building	Facility Construction Bids, May 2014. Opening Spring 2016 -Centennial Year Project is 100% funded by Measure C and submitted to DSA for plan check November 2013. In DSA with little no comments thus far. Bids expected Summary 2014, with completion in 2015
Lovekin/Tennis Project	Completed, with contractor close out items for Lovekin modular and warrantee items in play.
Athletic Directors Office	Need closeout of Wheelock to move forward with office remodel for Athletic Director. BOT Approved Spring 2013
Café/Grab -n- go	Hold, pending updated master plan revision
Update Master Plan	
	College is completing their educational master plan, and as such an update to the
	facilities master plan may be needed, which will affirm the college's remaining
	Measure C projects, including secondary effect of SSA, CSA, and CAA
RCC 5-year CIP with State	
Life Science/Physical Science Reconstruction	FPP submitted to State (State/Measure C funded)
Cosmetology Building	IPP submitted to State (State/Measure C funded)
Business Education Repurposing	Needs IPP developed, pending updated master plan
	RCCD / District-wide
ADA Transition Plan, Phase I	Completed, with punch list and warrantee items now moving forward
	12kV project underway at RCC, which is the final phase of this project. Large cut
Utility Upgrade	over during spring break (4.16.14) and next one in summer.