## FACILTIES PLANNING AND DEVLEOPMENT MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UDPATES (APRIL 14, 2022)

| PROJECT   | STATUS   |
|---|--|
| Riverside City College (RCC)  |  |
| Life Science/Physical Science<br>Reconstruction Project for Business<br>Education + CIS | The District submitted the Working Drawings package to the State Chancellor's Office on January 20, 2022 for approval and to authorize the project for bidding. The BOT approved ten (10) Prequalified General Contractors for the project on March 15, 2022 to bid for the project.   |
| Moreno Valley College (MVC)   |  |
| Student Service Welcome Center Project  | <u>F</u> inal purchasing is underway for the remaining Furniture, Fixtures, and Equipment as well as Information Technology items  |
| Student Services Renovation Project   | The project is in the design phase. The college has increased the scope of the project to accommodate other student support functions such as Disability Support Services (DSS), the Clothing Closet, and Food Bank into adjacent spaces. The added scope of work will be presented to the board for approval on April 19, 2022. |
| Ben Clark Training Center (Education Building I)  | The project is currently at 47% through the construction phase. Due to anticipated long-lead items, supply chain issues and late deliveries, the District has started to procure major Furniture, Fixtures, and Equipment as well as the Information Technology package.   |
| Fire Alarm Upgrades   | The project received the Division of State Architects (DSA) closeout certification approval on March 23, 2022.   |
| Norco College (NC)  |  |
| Soccer Field Artificial Turf Replacement  | The project received the Division of State Architects (DSA) closeout certification approval on February 4, 2022.   |