

**FACILITIES PLANNING AND DEVELOPMENT
MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UPDATES (JANUARY 12, 2023)**

| PROJECT | STATUS |
|---|---|
| Riverside City College (RCC) | |
| Life Science/Physical Science Reconstruction Project for Business Education + CIS | The project is currently under construction with an anticipated delivery date by Spring 2024. |
| Riverside City College Football Field & Running Track Renovation Project | The project is currently in the design phase and has been submitted to the Division of the State Architect (DSA) for approval. The project is planned to be completed by August 2023. |
| Moreno Valley College (MVC) | |
| Student Service Welcome Center Project | The project received DSA approval. The BOT approved the construction manager for the project. The district will start construction services prequalification in January 2023. |