## FACILTIES PLANNING AND DEVLEOPMENT MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UDPATES (APRIL 13, 2023)

PROJECT	STATUS
Riverside City College (RCC)	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The project is currently under construction with an anticipated delivery date of Summer 2024. The district is working with the General Contractor and Architect on major equipment delivery as they are experiencing manufacturer delays.
Riverside City College Football Field & Running Track Renovation Project	The project received the Division of the State Architect (DSA) approval. The BOT approved the construction manager for the project. Demolishing and removal of the existing football field turf and running track have been completed under California Multiple Award Schedules (CMAS) contracts. Construction bids for the site preparation and accessibility work is underway. Construction is planned to begin on April 19 and to be completed by August 2023.
Moreno Valley College (MVC)	
Student Service Welcome Center Project	The prequalification process for construction services was started in January 2023. However, only 4 responses were received. The prequalification period was extended for another 3 weeks and outreach efforts have been increased