

**FACILITIES PLANNING AND DEVELOPMENT  
MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UPDATES (OCTOBER 14, 2021)**

<b>PROJECT</b>	<b>STATUS</b>
<b>Riverside City College (RCC)</b>	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The Board of Trustees approved the revised project budget in the total amount of \$38,137,000 (State: \$28,977,000, Measure C: \$6,100,563 and college resources: \$3,059,437). The project is currently at the Division of State Architects (DSA) for review. DSA approval is expected by January 2022.
<b>Moreno Valley College (MVC)</b>	
New Student Service Welcome Center Project	The project achieved substantial completion in August and was turned over to the Campus for occupancy and operation.
Student Services Renovation Project	The Board of Trustees approved the project in August 2019 in the total amount of \$5,000,000 from Measure C. The project is currently in the design phase and it is on target to be complete by January 2022.
Ben Clark Training Center (Education Building I)	Construction trades mobilized on September 15. The project is currently in the construction phase.
Fire Alarm Upgrades	The project is in the construction phase and is expected to complete by end of December 2021
<b>Norco College (NC)</b>	
Soccer Field Artificial Turf Replacement	The project achieved substantial completion in September 2021 and noticed of completion is filed.