Series A, Series B, Series A Refunding, Series 2007 C, Series 2010 D, Series 2015 E as of March 31, 2020

Measure C Authorization		
Voter Approved Measure C Authorization - March 2004 Issuances Series 2004 A through Series 2019 F		\$ 350,000,000 (349,496,823)
Remaining Measure C Authorization		\$ 503,177
Measure C - Cash on Hand		\$ 43,311,078
Proceeds/Income		
<u>Issuance Proceeds</u> Series 2004 A through Series 2019 F		\$ 349,496,823
<u>Issuance Premiums</u> Series 2004 A through Series 2019 F		14,230,564
Interest Income FY 2004-2005 through FY 2019-2020		13,472,532
Other Income Energy Rebates - FY 2006-2007 through FY 2017-2018 Aquatics Project Donations Municipal Derivatives Settlement Self Generation incentive Program Funds (Fuel Cell) Total Other Income	\$ 645,219 6,709,056 2,816 404,441	 7,761,532
Total Proceeds/Income		\$ 384,961,451
Project Commitments / Proposed Projects		
Completed Projects In-Progress Projects Program Reserve / Contingency	\$ 285,967,784 90,882,114 2,850,759	
Total Project Commitments		 379,700,657
FY 2019-2020 Contingency Account		\$ 5,260,794

	Project	Project Funding Source											
		Board Approved Initial Measure C Project Budget	Subsequent Approved Budget Adjustments	Current Board Approved Measure C Project Budget	Estimated Additional Measure C Budget Requirements	Total Estimated Measure C Project Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget		tual Measure C penditures thru 03/31/20			
Com	pleted												
	Certificates of Participation (1993 & 2001) - Refunding	\$ 12,492,085	\$ -	\$ 12,492,085	\$ -	\$ 12,492,085	\$ -	\$ 12,492,085	\$	12,492,085			
1	GO Bond Issuance Related Expenditures	1,751,434	3,113,065	4,864,499	-	\$ 4,864,499	-	4,864,499	\$	4,864,499			
	Bridge Space - Riverside	1,162,367	12,765	1,175,132	-	\$ 1,175,132	-	1,175,132	\$	1,175,132			
1	Phone and Voicemail Upgrades - District Wide	349,000	-	349,000	-	\$ 349,000	-	349,000	\$	349,000			
ı	Computer/Network/ System Upgrades - District Wide	33,384	968,668	1,002,052	<u> </u>	\$ 1,002,052	-	1,002,052	\$	1,002,052			
i	MLK Renovation - Riverside	1,252,000	(241,386) 2	1,010,614	-	\$ 1,010,614	6,999,477	a 8,010,091	\$	1,010,614			
1	Room Renovations - Norco	100,019	<u> </u>	100,019	-	\$ 100,019	<u> </u>	100,019	\$	100,019			
İ	Swing Space - Riverside	208,625	4,065,109	4,273,734	<u> </u>	\$ 4,273,734	-	4,273,734	\$	4,273,734			
1	Wheelock PE Complex/Athletic Field - Riverside	4,760,000	(243,565) 2	4,516,435		\$ 4,516,435		4,516,435	\$	4,516,435			
İ	Phase I - Parking Structure - Riverside	9,000	20,931,662	20,940,662	-	\$ 20,940,662	-	20,940,662	\$	20,940,662			
	ECS Secondary Effects - Moreno Valley	19,000	267,227 2	286,227	-	\$ 286,227	-	286,227	\$	286,227			
	RCCD System Office Purchase	2,534,429	95,552	2,629,981	<u> </u>	\$ 2,629,981	-	2,629,981	\$	2,629,981			
	Emergency Phone Project - District Wide	379,717		379,717	-	\$ 379,717	-	379,717	\$	379,717			
	Lovekin Parking/Tennis Project - Riverside	4,475,000	(123,276)	4,351,724	-	\$ 4,351,724	-	4,351,724	\$	4,351,724			
İ	Food Services "grab-n'-go" Facility Project - Riverside	1,600,000	(1,518,628)	81,372	-	\$ 81,372	-	81,372	\$	81,372			
ı	PBX Building - Riverside	500,000	(71,881) 2	428,119	-	\$ 428,119	-	428,119	\$	428,119			
İ	Long Range Master Plan - District Wide	1,460,384	(21,307) 2	1,439,077	-	\$ 1,439,077	-	1,439,077	\$	1,439,077			
İ	Hot Water Loop System & Boiler Repl Moreno Valley	50,000	819,848	869,848	-	\$ 869,848	-	869,848	\$	869,848			
İ	Logic Domain - Capital Project Management System	96,000	142,875	238,875	25,500.00	\$ 264,375	-	264,375	\$	211,462			
i	Infrastructure Projects - District Wide	153,700	330,714	484,414	-	\$ 484,414	-	484,414	\$	484,414			
	Utility Retrofit Project - District Wide	3,274,248	2,906,940 2	6,181,188	-	\$ 6,181,188	-	6,181,188	\$	6,181,188			
	Stokoe Innovative Learning Center - Riverside	17,500	7,382,005	7,399,505	-	\$ 7,399,505	2,444,632	a 9,844,137	\$	7,399,505			
i	Bradshaw Building Electrical Project - Riverside	500,000	(133,647) 2	366,353	-	\$ 366,353	-	366,353	\$	366,353			
	Food Services Remodel - Riverside	583,070	404,635	987,705	-	\$ 987,705	-	987,705	\$	987,705			
1	Food Services Remodel - Moreno Valley	1,956,615	692,991	2,649,606	-	\$ 2,649,606	28,000	2,677,606	\$	2,649,606			
4													

Project	_		Proje	ct Funding Source					
	Board Approved Initial Measure C Project Budget	Subsequent Approved Budget Adjustments	Current Board Approved Measure C Project Budget	Estimated Additional Measure C Budget Requirements	I	tal Estimated Measure C oject Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget	etual Measure C ependitures thru 03/31/20
Quad Modernization - Riverside	5,162,368	4,009,439 1	9,171,807	-	\$	9,171,807	12,554,000 a	21,725,807	\$ 9,171,807
ECS Building Upgrade Project - Moreno Valley/Norco	625,327	(235,766) 2	389,561	-	\$	389,561	-	389,561	\$ 389,561
Modular Redistribution Projects (All campuses and BCTC)	2,161,812	6,264,050 1	8,425,862	-	\$	8,425,862	-	8,425,862	\$ 8,425,862
Industrial Technology Facility Project - Norco	10,147,826	(432,476) 2	9,715,350	-	\$	9,715,350	18,990,000 a	28,705,350	\$ 9,715,350
Scheduled Maintenance - Historic - District Wide	322,000	1,081,045	1,403,045	-	\$	1,403,045	2,515,182 s	3,918,227	\$ 1,403,045
Soccer Field / Artificial Turf - Norco	285,000	3,594,314 2	3,879,314	-	\$	3,879,314	-	3,879,314	\$ 3,879,314
Safety and Site Improvement Project - Norco	1,700,000	(732,558) 2	967,442	-	\$	967,442	-	967,442	\$ 967,442
Safety and Site Improvement Project - Moreno Valley	900,000	(180,173) 2	719,827	-	\$	719,827	200,000	919,827	\$ 719,827
Administrative Move to Humanities Bldg - Moreno Valley	50,000	(24,010) 2	25,990	-	\$	25,990	-	25,990	\$ 25,990
Center for Student Success - Norco	11,042,820	4,591,053 3	15,633,873	-	\$	15,633,873	-	15,633,873	\$ 15,633,873
Aquatics Center - Riverside	5,000,000	5,874,233.00	10,874,233	-	\$	10,874,233	d -	10,874,233	\$ 10,874,233
Central Plant Boiler Replacement - Norco	50,700	111,147 1	161,847	-	\$	161,847	-	161,847	\$ 161,847
Parking Structure Fall Deterrent - Riverside	20,300	(12,724) 2	7,576	-	\$	7,576	-	7,576	\$ 7,576
Nursing Portables - Moreno Valley	1,300,694	(595,356) 2	705,338	-	\$	705,338	-	705,338	\$ 705,338
Interim Parking Lease - Riverside	260,000	(82,977) 2	177,023	-	\$	177,023	-	177,023	\$ 177,023
Technology Building A Remodel Project - Riverside	935,000	(923,625) 2	11,375	-	\$	11,375	-	11,375	\$ 11,375
Learning Gateway Building - Moreno Valley	31,800,000	(26,815,739) 2	4,984,261	-	\$	4,984,261	-	4,984,261	\$ 4,984,261
Black Box Theatre Remodel Project - Riverside	761,750	(750,795) 2	10,955	-	\$	10,955	-	10,955	\$ 10,955
DSA Project Closures - District Wide	75,000	(67,710)	7,290	-	\$	7,290	-	7,290	\$ 7,290
Quad Basement Remodel Project - Riverside	467,500	(114,559)	352,941	-	\$	352,941	-	352,941	\$ 352,941
March Dental Education Center - Moreno Valley	500,000	9,377,088 1	9,877,088	-	\$	9,877,088	-	9,877,088	\$ 9,877,088
PBX / NOC / M & O Facility - Norco	13,890,543	(2,613,533) 2	11,277,010	-	\$	11,277,010	-	11,277,010	\$ 11,277,010
Secondary Effects Project - Norco	1,100,000	14,928,180 1	16,028,180	-	\$	16,028,180	-	16,028,180	\$ 16,028,180
2010 IPP / FPP - District	350,000	$(350,000)$ $\frac{3}{2}$	-	-	\$	-	-	-	\$ -
Nursing/Sciences Building - Riverside	35,336	16,311,867 2	16,347,203	-	\$	16,347,203	45,439,400 a	61,786,603	\$ 16,347,203
Utility Infrastructure Project - District Wide	500,000	5,732,049 3	6,232,049	-	\$	6,232,049	-	6,232,049	\$ 6,232,049

Project			Proje	ect Funding Source				
	Board Approved Initial Measure C Project Budget	Subsequent Approved Budget Adjustments	Current Board Approved Measure C Project Budget	Estimated Additional Measure C Budget Requirements	Total Estimated Measure C Project Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget	Actual Measure C Expenditures thru 03/31/20
Audio Visual Upgrade and Lighting Project - Moreno Valley	200,000	(65,543)	134,457	-	\$ 134,457	-	134,457	\$ 134,457
Emergency Phone Project - Moreno Valley	450,000	(108,418)	341,582	-	\$ 341,582	-	341,582	\$ 341,582
Mechanical Upgrade Project - Moreno Valley	875,000	(214,755)	660,245	-	\$ 660,245	-	660,245	\$ 660,245
Physicians Assistant Laboratory Remodel - Moreno Valley	120,000	(70,809)	49,191	-	\$ 49,191	-	49,191	\$ 49,191
Science Laboratories Remodel Project - Moreno Valley	500,000	(197,196)	302,804	-	\$ 302,804	-	302,804	\$ 302,804
Coil School for the Arts - Riverside	16,180,000	8,100,001	24,280,001	-	\$ 24,280,001	13,660,934 la	a 37,940,935	\$ 25,736,077
Coil School for the Arts - Parking Structure - Riverside	1,456,076	-	1,456,076	-	\$ 1,456,076	3,151,924 r	4,608,000	\$ -
Wheelock PE Complex Gymnasium Retrofit - Phase I & II - Riverside	194,546	13,010,336	1 13,204,882	-	\$ 13,204,882	9,165,000 aj	p 22,369,882	\$ 13,204,882
Groundwater Monitoring Wells - Norco	100,000	111,149	211,149	-	\$ 211,149	16,696	227,845	\$ 211,149
PBX / NOC / M & O Facility - Moreno Valley	3,024,082	(92,375)	2,931,707	-	\$ 2,931,707	-	2,931,707	\$ 2,931,707
Student/Academic Services Facility Project - Moreno Valley	43,336	5,896,481	5,939,817	-	\$ 5,939,817	14,036,000 p	19,975,817	\$ 5,939,817
Swing Space - Market Street Properties	484,500	252,803	737,303	-	\$ 737,303	-	737,303	\$ 737,303
ADA Transition Plan - District Wide	481,780	5,564,382	6,046,162		\$ 6,046,162		6,046,162	\$ 6,046,162
Cellular Repeater Booster System - Riverside	25,000	(6,121)	18,879	-	18,879	-	18,879	\$ 18,879
Student Services Building - Riverside	31,858,000	(9,556,156)	3 22,301,844	-	22,301,844	-	22,301,844	\$ 22,291,234
Electronic Contract Document Storage - District Wide	50,000	(50,000)	-	-	-	-	-	\$ -
District Design Standards	35,000	310,032	1 345,032	-	345,032	<u> </u>	345,032	\$ 345,031
Alumni Carriage House Restoration Project	130,000	(7,730)	122,270		\$ 122,270		122,270	\$ 122,270
Total Completed Projects	\$ 185,368,873	\$ 100,598,911	\$ 285,967,784	\$ 25,500.00	\$ 285,993,284	\$ 129,201,245	\$ 415,194,529	\$ 285,929,760
-Progress or Initial Phase					_			
Life Science / Physical Science Reconstruction - Riverside	\$ 32,500	\$ 175,500	\$ 208,000	\$ -	\$ 208,000	\$ - p	, \$ 208,000	\$ 207,914
Feasibility / Planning / Management / Staffing	7,793,992	-	7,793,992	1,619,425	9,413,417	-	9,413,417	\$ 6,485,316
Center for Human Performance - Norco	83,000	3,500	86,500	-	86,500	- p	86,500	\$ 86,500
Health Science Center - Moreno Valley	94,271	70,700	164,971	-	164,971	-	164,971	\$ 164,971
Ben Clark Training Center Education Center Building - Moreno Valley	84,500	13,000,000	13,084,500	-	13,084,500	-	13,084,500	\$ 151,658
Center for Human Performance - Moreno Valley	30,000	82,009	112,009	-	112,009	- p	112,009	\$ 112,009

IT Upgrade (including audit) - District Wide 6,000,000 - 3 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 Scheduled Maintenance - New - District Wide 840,000 2,020,000 2,860,000 - 2,860,000 - 2,860,000 313,550 3,173,550 Scheduled Maintenance - New - District Office Building - District 23,043,996 10,552,022 3 33,596,018 - 33,596,018 1,624,757 r 35,220,775 Scheduled Maintenance - New - District Office Building - District 23,043,996 10,552,022 3 33,596,018 - 33,596,018 1,624,757 r 35,220,775 Scheduled Maintenance - New - District Office Building - District Of	Actual Measure C Expenditures thru 03/31/20 \$ 142,500
IT Upgrade (including audit) - District Wide 6,000,000 - 3 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 5,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 6,000,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 2,860,000 - 33,596,018 1,624,757 h 35,220,775 35 Library Learning Center - Moreno Valley 127,000 16,000 143,000 - 143,000 - 143,000 - 143,000 - 143,000 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800	\$ 142,500
Scheduled Maintenance - New - District Wide 840,000 2,020,000 2,860,000 - 2,860,000 313,550 3,173,550 5 Culinary Arts / District Office Building - District 23,043,996 10,552,022 \frac{3}{1} 33,596,018 - 33,596,018 1,624,757 \frac{r}{h} 35,220,775 5 Library Learning Center - Moreno Valley 127,000 16,000 143,000 - 143,000 - 143,000 - 143,000 - 2,032,800 - <t< th=""><th></th></t<>	
Culinary Arts / District Office Building - District 23,043,996 10,552,022	\$ 5,308,573
Library Learning Center - Moreno Valley 127,000 16,000 143,000 - 143,000 - 143,000 - 143,000 S Master Plan Updates - District Wide 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 Self-Generation Incentive Program - Norco 10,000 3,100,000 3,110,000 - 3,110,000 - 1, 3,110,000 S	\$ 2,652,532
Master Plan Updates - District Wide 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 2,032,800 - 3,110,000 - 3,110,000 - 1,110,000 5	\$ 33,341,227
Self-Generation Incentive Program - Norco 10,000 3,100,000 3,110,000 - 3,110,000 - t 3,110,000 S	\$ 142,914
	\$ 1,959,890
Multimodia and Arta Contar (MAC). Name	\$ 3,084,801
Multimedia and Arts Center (MAC) - Norco 114,000 - 114,000 - 114,000 - 114,000 - 114,000 S	\$ 114,000
Student Services Welcome Center Project - Moreno Valley 11,000,000 8,000,000 19,000,000 - 19,000,000 - 19,000,000 - 19,000,000 - 19,000,000	\$ 937,704
Greenhouse Building - Riverside 500,000 - 500,000 - 500,000 - 500,000 - 500,000 -	\$ 35,025
Elevators Mod/Fire Alarm System Repair/Upgrade MV 651,789 348,211 1,000,000 - 1,000,000 - 1,000,000 - 1,000,000 - 1,000,000	\$ -
Ben Clark Training Center Corrections Platform - MV 680,000 - 680,000 - 680,000 - 680,000 2,740,000 3,420,000	\$ 16,253
Soccer Field Turf Replacement - Norco 253,824 - 253,824 - 253,824 507,648 5	\$ -
Total In-Progress or Initial Phase Projects \$ 53,391,672 \$ 37,490,442 \$ 90,882,114 \$ 1,619,425 \$ 92,501,539 \$ 4,932,131 \$ 97,433,670	\$ 54,943,787
Program Reserve/Contingency	
Program Contingency - District Wide 10,000,000 (8,344,382) 3 1,655,618	-
Program Reserve - District Wide 24,000,000 (22,804,859) 3 1,195,141	-
Total Program Reserve/Contingency \$ 34,000,000 \$ (31,149,241) \$ 2,850,759 \$ - \$ - \$ - \$	\$ -
Total Projects \$ 272,760,545 \$ 106,940,112 \$ 379,700,657 \$ 1,644,925 \$ 378,494,823 \$ 134,133,376 \$ 512,628,199	\$ 340,873,547
Five Year Capital Construction Plan	
MAC Secondary Effects - Norco \$ - \$ - \$ 200,000 \$ 200,000 \$ - \$ 200,000	
Life Science / Physical Science Remodel - Riverside 6,883,000.00 6,883,000 21,775,000 28,658,000	
Cosmetology Building - Riverside 1,896,000.00 1,896,000 21,515,000 23,411,000	
Multimedia and Arts Center (MAC) - Norco 1,498,000.00 1,498,000 67,959,000 69,457,000	
Center for Human Performance and Kinesiology - Norco 13,261,000.00 13,261,000 13,295,000 26,556,000	

Project				P	roject	Funding Source					
	Board Appro Initial Measur Project Budg	re C	Subsequent Approved Budget Adjustments	Current Board Approved Measure Project Budget	e C	Estimated Additional Measure C Budget Requirements	Mo	l Estimated easure C ect Budget	 Actual and Projected State/Other Funding	tal Estimated roject Budget	Actual Measure C Expenditures thru 03/31/20
Library Learning Center (LLC) - Moreno Valley		-	-	-		27,572,000.00		27,572,000	27,572,000	55,144,000	
Biological & Physical Science Building - Moreno Valley		-	-	-		17,318,000.00		17,318,000	17,318,000	34,636,000	
Kinesiology and Athletics Building - Moreno Valley		-	-	-		15,507,000.00		15,507,000	15,507,000	31,014,000	
Visual/Performing Arts Center - Moreno Valley		-	-	-		12,675,000.00		12,675,000	12,675,000	25,350,000	
MLK Renovation - Riverside		-	-	-		1,896,000.00		1,896,000	17,133,000	19,029,000	
Total 5 Yr Cap Constr Plan	\$	-	\$ -	\$ -		\$ 98,706,000	\$	98,706,000	\$ 214,749,000	\$ 313,455,000	

a Actual State Construction Act Funding

d Private donations

a LaSierra Funding

p Projected State Construction Act Funding

r Redevelopment Funding

Actual State Scheduled Maintenance Funding Requiring District Match

t SGIP Grant Incentives

h Riverside Community Hospital

¹ Change Order(s) / Scope Change / Additional Phases

² Project Budget Savings

³ Reallocated to Specific Project

Project					Proje	ct Funding Sourc	e				
	Appro	urrent Board oved Measure C oject Budget	Ao Meast	Estimated dditional ure C Budget quirements		otal Estimated ure C Project Budget		Actual and Projected /Other Funding		al Estimated oject Budget	tual Measure C penditures thru 03/31/20
strict Allocation					\$	21,824,614					
<u>Completed</u>											
Certificates of Participation (1993 & 2001) - Refunding	\$	737,033	\$	-	\$	737,033	\$	-	\$	737,033	\$ 737,033
GO Bond Issuance Related Expenditures		287,005		-		287,005		-		287,005	\$ 287,005
Phone and Voicemail Upgrades - District Wide		20,589		-		20,589		<u>-</u>		20,589	\$ 20,589
Computer/Network/System Upgrades - District Wide		59,121		-		59,121		-		59,121	\$ 59,122
RCCD System Office Purchase		2,629,981		-		2,629,981		-		2,629,981	\$ 2,629,981
Emergency Phone Project - District Wide		10,000		-		10,000		-		10,000	\$ 10,000
Logic Domain - Capital Project Management System		14,093		1,505		15,598		-		15,598	\$ 12,476
Infrastructure Projects - District Wide		28,580		-		28,580		-		28,580	\$ 28,580
DSA Project Closures - District Wide		7,290		-		7,290		-		7,290	\$ 7,290
2010 IPP/FPP - District - 5.9%		-		-		-		-		-	\$ -
Swing Space - Market Street Properties		737,303		-		737,303		-		737,303	\$ 737,303
Electronic Contract Document Storage - District Wide		-		-		-		-		-	\$ -
Alumni Carriage House Restoration Project		122,270		-		122,270		-		122,270	\$ 122,270
Total District Completed Projects	\$	4,653,265	\$	1,505	\$	4,654,770	\$	-	\$	4,654,770	\$ 4,651,649
In-Progress or Initial Phase Feasibility/Planning/Management/Staffing	\$	459,846	\$	95,546	\$	555,392	\$	-	\$	555,392	\$ 382,634
Scheduled Maintenance New Allocation - District Wide		7,443		-		7,443		-		7,443	\$ 7,443
Culinary Arts/District Office Building - District - 50%		16,607,009		-		16,607,009		812,378 r	h	17,419,387	\$ 16,670,613
Total District In-Progress or Initial Phase Projects	\$	17,074,298	\$	95,546	\$	17,169,844	\$	812,378	\$	17,982,222	\$ 17,060,690
Total All District Projects	\$	21,727,563	\$	97,051	\$	21,824,614	\$	812,378	\$	22,636,992	\$ 21,712,339
Total Remaining District Allocation Five Year Capital Construction Plan					\$						
	\$	-	\$	-	\$	-	\$	-	\$	-	

Project			Project Funding Source	ee		
		Estimated				
	Current Board	Additional	Total Estimated	Actual and		Actual Measure C
	Approved Measure C	Measure C Budget	Measure C Project	Projected	Total Estimated	Expenditures thru
	Project Budget	Requirements	Budget	State/Other Funding	Project Budget	03/31/20
Total District 5 Yr Capital Construction Plan	\$ -	\$ -	\$ -	\$ -	\$ -	

Project	Project Funding Source						
	Current Board Approved Measure Project Budget	Estimated Additional C Measure C Budget Requirements	Total Estimated Measure C Project Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget	Actual Measure C Expenditures thru 03/31/20	
Riverside Allocation			\$ 192,889,293				
Completed							
Certificates of Participation (1993 & 2001) - Refunding	\$ 6,583,32	9 \$ -	\$ 6,583,329	\$ -	\$ 6,583,329	\$ 6,583,329	
GO Bond Issuance Related Expenditures	2,563,59	2 -	2,563,592	-	2,563,592	\$ 2,563,591	
Phone and Voicemail Upgrades - District Wide	183,92	5 -	183,925	-	183,925	\$ 183,925	
Computer/Network/System Upgrades - District Wide	528,08	-	528,081	-	528,081	\$ 528,081	
Emergency Phone Project - District Wide	178,62	-	178,626	-	178,626	\$ 178,626	
Long Range Master Plan - District Wide	786,42	-	786,422	-	786,422	\$ 786,422	
Logic Domain - Capital Project Management System	125,88	7 13,439	139,326	-	139,326	\$ 111,441	
Infrastructure Projects - District Wide	255,28	7 -	255,287	-	255,287	\$ 255,286	
Utility Retrofit Project - District Wide	3,205,28	4 -	3,205,284	-	3,205,284	\$ 3,205,284	
Modular Redistribution Project - Riverside	2,376,45	8 -	2,376,458	-	2,376,458	\$ 2,376,458	
Bridge Space - Riverside	1,175,13	2 -	1,175,132	-	1,175,132	\$ 1,175,132	
MLK Renovation - Riverside	1,010,61	4 -	1,010,614	6,999,477	a 8,010,091	\$ 1,010,614	
Swing Space - Riverside	4,273,73	4 -	4,273,734	-	4,273,734	\$ 4,273,734	
Wheelock PE Complex/Athletic Field - Riverside	4,516,43	5 -	4,516,435	-	4,516,435	\$ 4,516,435	
Phase I - Parking Structure - Riverside	20,940,66	2 -	20,940,662	-	20,940,662	\$ 20,940,662	
PBX Building - Riverside	428,11	9 -	428,119	-	428,119	\$ 428,119	
Stokoe Innovative Learning Center - Riverside	7,399,50	5 -	7,399,505	2,444,632	a 9,844,137	\$ 7,399,505	
Quad Modernization - Riverside	9,171,80	7 -	9,171,807	12,554,000	a 21,725,807	\$ 9,171,807	
Bradshaw Building Electrical Project - Riverside	366,35	3 -	366,353	-	366,353	\$ 366,353	
Food Services Remodel - Riverside	987,70	5 -	987,705	-	987,705	\$ 987,705	
Scheduled Maintenance - Historic - District Wide	870,87	-	870,873	1,516,571	2,387,444	\$ 870,873	
Black Box Theatre Remodel Project - Riverside	10,95	5 -	10,955	-	10,955	\$ 10,955	
Food Services "grab-n'-go" Facility Project - Riverside	81,37	2 -	81,372	-	81,372	\$ 81,372	
Lovekin Parking/Tennis Project - Riverside	4,351,72	4 -	4,351,724	-	4,351,724	\$ 4,351,724	
Technology Building A Remodel Project - Riverside	11,37	5 -	11,375	-	11,375	\$ 11,375	

Project			Project Funding Source	ee		
	Current Board Approved Measure C Project Budget	Estimated Additional Measure C Budget Requirements	Total Estimated Measure C Project Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget	Actual Measure C Expenditures thru 03/31/20
Aquatics Center - Riverside	10,874,233	-	10,874,233	d -	10,874,233	\$ 10,874,233
Interim Parking Lease - Riverside	177,023	-	177,023	-	177,023	\$ 177,023
Parking Structure Fall Deterrent - Riverside	7,576	-	7,576	-	7,576	\$ 7,576
Quad Basement Remodel Project - Riverside	352,941	-	352,941	-	352,941	\$ 352,941
2010 IPP/FPP - District - 52.7%	-	-	-	-	-	\$ -
Coil School for the Arts - Riverside	24,280,001	-	24,280,001	13,660,934 la	37,940,935	\$ 25,736,077
Coil School for the Arts - Parking Structure - Riverside	1,456,076	-	1,456,076	3,151,924 r	4,608,000	\$ -
Wheelock PE Complex Gymnasium Retrofit - Phase II - Riverside	13,204,882	-	13,204,882	9,165,000 a	22,369,882	\$ 13,204,882
Cellular Repeater Booster System - Riverside	18,879	-	18,879	-	18,879	\$ 18,879
Student Services Building - Riverside	22,301,844	-	22,301,844	-	22,301,844	\$ 22,291,234
Electronic Contract Document Storage - District Wide	-	-	-	-	-	\$ -
Nursing/Sciences Building - Riverside	16,347,203	-	16,347,203	45,439,400 a	61,786,603	\$ 16,347,203
Total Riverside Completed Projects	\$ 161,403,914	\$ 13,439	\$ 161,417,353	\$ 94,931,938	\$ 256,349,291	\$ 161,378,856
In-Progress or Initial Phase						
Feasibility/Planning/Management/Staffing	\$ 4,107,434	\$ 853,437	\$ 4,960,871	\$ -	\$ 4,960,871	\$ 3,417,761
Life Science/Physical Science Reconstruction - Riverside	208,000	-	208,000	- p	208,000	\$ 207,914
Cosmetology Building - Riverside	142,500	-	142,500	-	142,500	\$ 142,500
Scheduled Maintenance New Allocation - District Wide	1,593,997	-	1,593,997	168,690	1,762,687	\$ 1,457,986
Culinary Arts/District Office Building - Riverside - 50%	16,989,009	-	16,989,009	812,379 r	17,801,388	\$ 16,670,613
Greenhouse Building - Riverside	500,000	-	500,000	-	500,000	\$ 35,025
Master Plan Updates - District Wide	977,000	-	977,000	-	977,000	\$ 900,971
Total Riverside In-Progress or Initial Phase Projects	\$ 24,517,940	\$ 853,437	\$ 25,371,377	\$ 981,069	\$ 26,352,446	\$ 22,832,770
Total All Riverside Projects	\$ 185,921,854	\$ 866,876	\$ 186,788,730	\$ 95,913,007	\$ 282,701,737	\$ 184,211,626
			,			

Total Remaining Riverside Allocation

6,100,563

Project					Proje	ct Funding Sourc	e				
	Current Board Approved Measure C Project Budget		Estimated Additional Measure C Budget Requirements		Total Estimated Measure C Project Budget		Actual and Projected State/Other Funding		Total Estimated Project Budget		Actual Measure C Expenditures thru 03/31/20
Five Year Capital Construction Plan MLK Renovation	\$	_	\$	1,896,000	\$	1,896,000	s	17,133,000	\$	19,029,000	
Cosmetology Building		-		1,896,000		1,896,000		21,515,000	<u>Ψ</u>	23,411,000	
Life Science / Physical Science Remodel		-		6,883,000		6,883,000		21,775,000		28,658,000	
Total Riverside 5 Yr Capital Construction Plan	\$	-	\$	10,675,000	\$	10,675,000	\$	60,423,000	\$	71,098,000	

Project			Project Funding Source	ce		
	Current Board Approved Measure C Project Budget	Estimated Additional Measure C Budget Requirements	Total Estimated Measure C Project Budget	Actual and Projected State/Other Funding	Total Estimated Project Budget	Actual Measure C Expenditures thru 03/31/20
orco Allocation			\$ 69,945,126			
Completed						
Certificates of Participation (1993 & 2001) - Refunding	\$ 2,535,893	\$ -	\$ 2,535,893	\$ -	\$ 2,535,893	\$ 2,535,893
GO Bond Issuance Related Expenditures	987,493	-	987,493	-	987,493	\$ 987,493
Phone and Voicemail Upgrades - District Wide	70,847	-	70,847	-	70,847	\$ 70,847
Computer/Network/System Upgrades - District Wide	203,417	-	203,417	-	203,417	\$ 203,417
Emergency Phone Project - District Wide	102,773	-	102,773	-	102,773	\$ 102,773
Long Range Master Plan - District Wide	362,670	-	362,670	-	362,670	\$ 362,670
Logic Domain - Capital Project Management System	48,492	5,176	53,668	-	53,668	\$ 42,927
Infrastructure Projects - District Wide	98,336	-	98,336	-	98,336	\$ 98,336
Utility Retrofit Project - District Wide	1,587,401	-	1,587,401	-	1,587,401	\$ 1,587,401
Modular Redistribution Projects (All campuses and BCTC)	2,109,572	-	2,109,572	-	2,109,572	\$ 2,109,573
Room Renovations - Norco	100,019	-	100,019	-	100,019	\$ 100,019
ECS Building Upgrade Project - Moreno Valley / Norco	137,265	-	137,265	-	137,265	\$ 137,266
Industrial Technology Facility Project - Norco	9,715,350	-	9,715,350	18,990,000	a 28,705,350	\$ 9,715,350
Scheduled Maintenance - Historic - District Wide	180,850	-	180,850	362,942	543,792	\$ 180,850
Soccer Field/Artificial Turf - Norco	3,879,314	-	3,879,314	-	3,879,314	\$ 3,879,314
Safety and Site Improvement Project - Norco	967,442	-	967,442	-	967,442	\$ 967,442
Center for Student Success - Norco	15,633,873	-	15,633,873	-	15,633,873	\$ 15,633,873
PBX/Network Operations Centers - Norco	11,277,010	-	11,277,010	-	11,277,010	\$ 11,277,010
Secondary Effects Project - Norco	16,028,180	-	16,028,180	-	16,028,180	\$ 16,028,180
2010 IPP/FPP - District - 20.3%	-	-	-	-	-	\$ -
Groundwater Monitoring Wells - Norco	211,149	-	211,149	16,696	227,845	\$ 211,149
Electronic Contract Document Storage - District Wide	-	-	-	-	-	\$ -
Central Plant Boiler Replacement - Norco	161,847	-	161,847	-	161,847	\$ 161,847
Total Norco Completed Projects	\$ 66,399,193	\$ 5,176	\$ 66,404,369	\$ 19,369,638	\$ 85,774,007	\$ 66,393,630

Project		Project Funding Source										
			E	stimated								
		Current Board Approved Measure C		Additional Measure C Budget		Total Estimated		Actual and			Ac	tual Measure C
	Арг					Measure C Project		Projected		Total Estimated	Expenditures thru	
	1	Project Budget		Requirements		Budget		State/Other Funding		Project Budget	03/31/20	
In-Progress or Initial Phase												
Feasibility/Planning/Management/Staffing	\$	1,582,180	\$	328,743	\$	1,910,923	\$	-	\$	1,910,923	\$	1,316,519
Center for Human Performance - Norco		86,500		-		86,500		-	р	86,500	\$	86,500

Project					Proje	ct Funding Sourc	e					
	Appr	urrent Board oved Measure C oject Budget	Meas	Estimated Additional sure C Budget equirements		otal Estimated ure C Project Budget	State	Actual and Projected	Total Estimated Project Budget			tual Measure C penditures thru 03/31/20
Scheduled Maintenance New Allocation - District Wide		617,840		-		617,840		72,430		690,270	\$	583,642
Self-Generation Incentive Program - Norco		3,110,000		-		3,110,000		-	t	3,110,000	\$	3,084,801
Master Plan Updates - District Wide		178,300		-		178,300		-		178,300	\$	175,914
Multimedia and Arts Center (MAC) - Norco		114,000		-		114,000		-		114,000	\$	114,000
Soccer Field Turf Replacement - Norco		253,824		-		253,824		253,824		507,648	\$	-
Total Norco In-Progress or Initial Phase Projects	\$	5,942,644	\$	328,743	\$	6,271,387	\$	326,254	\$	6,597,641	\$	5,361,376
Total All Norco Projects	\$	72,341,837	\$	333,919	\$	72,675,756	\$	19,695,892	\$	92,371,648	\$	71,755,006
Total Remaining Norco Allocation					\$	(2,730,630)						
Five Year Capital Construction Plan												
MAC Secondary Effects	\$	-	\$	200,000	\$	200,000	\$	-	\$	200,000		
Center for Human Performance and Kinesiology		-		13,261,000		13,261,000		13,295,000		26,556,000		
Multimedia and Arts Center (MAC) - Norco		-		1,498,000		1,498,000		67,959,000		69,457,000		
Total Norco 5 Yr Capital Construction Plan	\$	-	\$	14,959,000	\$	14,959,000	\$	81,254,000	\$	96,213,000		

Project													
		Current Board Approved Measure C Project Budget		Estimated Additional Measure C Budget Requirements		Total Estimated Measure C Project Budget		Actual and Projected State/Other Funding		Total Estimated g Project Budget		Actual Measure C Expenditures thru 03/31/20	
Moreno Valley Allocation					\$	78,688,175							
Completed													
Certificates of Participation (1993 & 2001) - Refunding	\$	2,635,830	\$		\$	2,635,830	\$		\$	2,635,830	\$	2,635,830	
GO Bond Issuance Related Expenditures		1,026,409		-		1,026,409		-		1,026,409	\$	1,026,409	
Phone and Voicemail Upgrades - District Wide		73,639		-		73,639		-		73,639	\$	73,639	
Computer/Network/System Upgrades - District Wide		211,433		-		211,433		-		211,433	\$	211,433	
Emergency Phone Project - District Wide		88,318		-		88,318		-		88,318	\$	88,318	
Long Range Master Plan - District Wide		289,985		-		289,985		-		289,985	\$	289,985	
Logic Domain - Capital Project Management System		50,403		5,380		55,783		<u>-</u>		55,783	\$	44,619	
Infrastructure Projects - District Wide		102,211		<u>-</u>		102,211		<u>-</u>		102,211	\$	102,211	
Utility Retrofit Project - District Wide		1,388,503		-		1,388,503				1,388,503	\$	1,388,503	
Modular Redistribution Projects (All campuses and BCTC)		3,939,832		-		3,939,832		-		3,939,832	\$	3,939,831	
ECS Secondary Effects - Moreno Valley		286,227		-		286,227		-		286,227	\$	286,227	
Hot Water Loop System & Boiler Replacement - Moreno Valley		869,848		<u>-</u>		869,848		<u>-</u>		869,848	\$	869,848	
ECS Building Upgrade Project - Moreno Valley / Norco		252,296		-		252,296		-		252,296	\$	252,296	
Scheduled Maintenance - Historic - District Wide		351,322		-		351,322		635,669		986,991	\$	351,322	
Safety and Site Improvement Project - Moreno Valley		719,827		-		719,827		200,000		919,827	\$	719,827	
Administrative Move to Humanities Bldg - Moreno Valley		25,990		-		25,990		-		25,990	\$	25,990	
Food Services Remodel - Moreno Valley		2,649,606		-		2,649,606		28,000		2,677,606	\$	2,649,606	
Nursing Portables - Moreno Valley		705,338		-		705,338		-		705,338	\$	705,338	
Learning Gateway Building - Moreno Valley		4,984,261		-		4,984,261		-		4,984,261	\$	4,984,261	
Audio Visual Upgrade and Lighting Project - Moreno Valley		134,457		-		134,457		-		134,457	\$	134,457	
Emergency Phones Project - Moreno Valley		341,582		-		341,582		-		341,582	\$	341,582	
Mechanical Upgrade Project - Moreno Valley		660,245		-		660,245		-		660,245	\$	660,245	
Physicians Assistant Laboratory Remodel - Moreno Valley		49,191		-		49,191		-		49,191	\$	49,191	
Science Laboratories Remodel Project - Moreno Valley		302,804		-		302,804		-		302,804	\$	302,804	
Student/Academic Services Facility Project - Moreno Valley		5,939,817		-		5,939,817		14,036,000 p	p	19,975,817	\$	5,939,817	

Project	Project Funding Source											
	Approve	ent Board d Measure C ct Budget	Meas	Estimated Additional asure C Budget equirements		Total Estimated asure C Project Budget	State	Actual and Projected state/Other Funding		Total Estimated Project Budget		etual Measure C ependitures thru 03/31/20
2010 IPP/FPP - District - 21.1%		-		-		-		-		-	\$	-
PBX/Network Operations Centers - Moreno Valley		2,931,707		-		2,931,707		-		2,931,707	\$	2,931,707
Electronic Contract Document Storage - District Wide		-		-		-		-		-	\$	-
March Dental Education Center - Moreno Valley		9,877,088		-		9,877,088		-		9,877,088	\$	9,877,088
Total Moreno Valley Completed Projects	\$	40,888,169	\$	5,380	\$	40,893,549	\$	14,899,669	_	\$ 55,793,218	\$	40,882,384
In-Progress or Initial Phase												
Feasibility/Planning/Management/Staffing	\$	1,644,532	\$	341,699	\$	1,986,231	\$	-		\$ 1,986,231	\$	1,368,402
Health Science Center - Moreno Valley		164,971		-		164,971		-	p	164,971	\$	164,971
Ben Clark Training Center Education Center Building - Moreno Valley		13,084,500		-		13,084,500		-	p	13,084,500	\$	151,658
Center for Human Performance - Moreno Valley		112,009		-		112,009		-	p	112,009	\$	112,009
Scheduled Maintenance New Allocation - District Wide		640,720		-		640,720		72,430		713,150	\$	603,462
Library Learning Center - Moreno Valley		143,000		-		143,000		-		143,000	\$	142,914
Student Services Welcome Center Project - Moreno Valley		19,000,000		-		19,000,000		-		19,000,000	\$	937,704
Elevators Modernization/Fire Alarm System Repair/Upgrade - MV		1,000,000		-		1,000,000		-		1,000,000	\$	-
Ben Clark Center Corrections Platform - MV		680,000		-		680,000		2,740,000		3,420,000	\$	16,253
Master Plan Updates - District Wide		877,500		-		877,500		-		877,500	\$	883,005
Total Moreno Valley In-Progress or Initial Phase Projects	\$	37,347,232	\$	341,699	\$	37,688,931	\$	2,812,430		\$ 40,501,361	\$	4,380,378
Total All Moreno Valley Projects	\$	78,235,401	\$	347,079	\$	78,582,480	\$	17,712,099		\$ 96,294,579	\$	45,262,762
Total Remaining Moreno Valley Alloca	ation				\$	105,695						
Five Year Capital Construction Plan												
Library Learning Center (LLC)	\$	-	\$	27,572,000	\$	27,572,000	\$	27,572,000		\$ 55,144,000		
Biological & Physical Science Building		-		17,318,000		17,318,000		17,318,000		34,636,000		
Kinesiology and Athletics Building		-		15,507,000		15,507,000		15,507,000		31,014,000		
Visual/Performing Arts Center		-		12,675,000		12,675,000		12,675,000		25,350,000		

Project											
		Estimated									
	Current Board	Additional	Total Estimated	Actual and		Actual Measure C					
	Approved Measure C	Measure C Budget	Measure C Project	Projected	Total Estimated	Expenditures thru					
	Project Budget	Requirements	Budget	State/Other Funding	Project Budget	03/31/20					
Total Moreno Valley 5 Yr Capital Construction Plan	\$ -	\$ 73,072,000	\$ 73,072,000	\$ 73,072,000	\$ 146,144,000						

Project	Project Funding Source											
	Current Board Approved Measure C Project Budget		Estimated Additional Measure C Budget Requirements		Total Estimated Measure C Project Budget		Actual and Projected State/Other Funding		Total Estimated Project Budget			etual Measure C penditures thru 03/31/20
Centrally Controlled Allocation	_		_		\$	22,122,442	_		•		_	
Completed												
Utility Infrastructure and IT Upgrade Project - District Wide	\$	6,232,049	\$		\$	6,232,049	\$		\$	6,232,049	\$	6,232,049
District Design Standards		345,032		-		345,032		-		345,032	\$	345,031
ADA Transition Plan - District Wide		6,046,162				6,046,162				6,046,162	\$	6,046,162
Total Centrally Controlled Completed Projects	\$	12,623,243	\$	-	\$	12,623,243	\$		\$	12,623,243	\$	12,623,242
In-Progress or Initial Phase												
IT Upgrade (including audit) - District Wide	\$	6,000,000	\$		\$	6,000,000	\$		\$	6,000,000	\$	5,308,573
Program Contingency - District Wide		1,655,618		-							\$	-
Program Reserve - District Wide		1,195,141		-		-		-		-	\$	-
Total Centrally Controlled In-Progress or Initial Phase Projects	\$	8,850,759	\$		\$	6,000,000		-		6,000,000	\$	5,308,573
Total All Centrally Controlled Projects	\$	21,474,002	\$	-	\$	18,623,243	\$	<u>-</u>	\$	18,623,243	\$	17,931,815
Total Remaining Centrally Controlled	Alloca	tion			\$	3,499,199						
Total Completed Projects All Sites	\$	285,967,784	\$	25,500	\$	285,993,284	\$	129,201,245	\$	415,194,529	\$	285,929,761
Total In-Progress or Initial Phase Projects All Sites	\$	93,732,873	\$	1,619,425	\$	92,501,539	\$	4,932,131	\$	97,433,670	\$	54,943,787
Total Projects All Sites	\$	379,700,657	\$	1,644,925	\$	378,494,823	\$	134,133,376	\$	512,628,199	\$	340,873,548
Total Remaining Allocations					\$	6,974,827						
a Actual State Construction Act Funding d Private donations la LaSeirra Funding p Projected State Construction Act Funding r Redevelopment Funding s Actual State Scheduled Maintenance Funding Requiring District Match									By Si Comp	4/02/20** Site totals off due to apleted rogress .l	so round \$ \$ \$ \$	ling: 1 - 1

t SGIP Grant Incentivesh Riverside Community Hospital