FACILTIES PLANNING AND DEVLEOPMENT MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UDPATES (OCTOBER 13, 2022)

PROJECT	STATUS
Riverside City College (RCC)	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The Board of Trustees approved construction bid and award on August 17, 2022 and the project is within budget. The Department of Finance (DOF) authorized the District to proceed with the construction. The district issued the Notice to Proceed (NTP) and the general contractor will mobilize and start construction activities in October 2022.
Riverside City College Football Field & Running Track Renovation Project	The Board of Trustees approved the project in the total amount of \$7,700,000 as follows: 1) \$7,079,325 General Funds and; 2) \$620,675 RCC Measure C allocation. The project is currently in the design phase and is planned to be completed by August 2023.
Moreno Valley College (MVC)	
Student Service Welcome Center Project	The Working Drawings have been submitted to the Division of the State Architect (DSA) in May 2022 for review. DSA approval is anticipated by the end of October 2022.
Ben Clark Training Center (Education Building I)	The project was completed on schedule and within budget. Staff moved in to the new facility on September 12 th -and grand opening is scheduled for October 7, 2022.