## FACILTIES PLANNING AND DEVLEOPMENT MEASURE C PROJECT SUMMARY STATUS UDPATES (January 11, 2024)

PROJECT	STATUS
Riverside City College (RCC)	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The project is currently under construction with an anticipated delivery date of Summer 2024. The district has finalized the technology equipment package, and will start the procurement in January 2024.
Riverside City College Football Field & Running Track Renovation Project	The turf & track replacement was completed in time for the first football game on September 9, 2023. The home grandstand refurbishment was completed on December 8, 2023, in time for the December 9 <sup>th</sup> Championship game.
Moreno Valley College (MVC)	
Student Service Welcome Center Project	The District pre-qualified four (4) additional General Contractors to increase the pool to eight (8). The project was rebid and five (5) competitive bids were received on December 5, 2023. As a result, the lowest responsible and responsive bidder is approximately \$1.1 million lower than the previous low bid. The District will be presenting a \$2.1 million budget augmentation request to the BOT and accepting the lowest bid award in January 2024.