

**FACILITIES PLANNING AND DEVELOPMENT  
MEASURE C PROJECT SUMMARY STATUS UPDATES (October 12, 2023)**

<b>PROJECT</b>	<b>STATUS</b>
<b>Riverside City College (RCC)</b>	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The project is currently under construction with an anticipated delivery date of Summer 2024.
Riverside City College Football Field & Running Track Renovation Project	The project was completed in time for the first football game on September 9, 2023. Repair of the home grandstand has been started and is scheduled to be completed by the end of December 2023.
<b>Moreno Valley College (MVC)</b>	
Student Service Welcome Center Project	In May 2023, the two bids received exceeded the original construction budget by over \$3 million so they were rejected by the BOT. Consequently, the prequalification process was reopened with the intent to add more General Contractors for the project rebid, which is scheduled for October 2023.