

**FACILITIES PLANNING AND DEVELOPMENT  
MEASURE C CURRENT/FUTURE PROJECT SUMMARY STATUS UPDATES (JULY 8, 2021)**

<b>PROJECT</b>	<b>STATUS</b>
<b>Riverside City College (RCC)</b>	
Life Science/Physical Science Reconstruction Project for Business Education + CIS	The Department of Finance approved the budget augmentation for the mandatory structural seismic upgrade and hazardous materials abatement in the total amount of \$3,311,000 (State: \$2,385,000 and college resources: \$748,000). The Board of Trustees approved the revised project budget in the total amount of \$38,137,000 (State: \$28,977,000, Measure C: \$6,100,563 and college resources: \$3,059,437). The project is currently 90% in design and will be submitted to the Division of State Architects by end of July 2021.
<b>Moreno Valley College (MVC)</b>	
New Student Service Welcome Center Project	The project is currently 90% in the construction phase. The project is on schedule with an anticipated occupancy in August 2021.
Student Services Renovation Project	The project was approved by the Board of Trustees in August 2019 in the total amount of \$5,000,000 from Measure C. The District selected the Architect of Record and the project is currently in the design phase.
Ben Clark Training Center (Education Building I)	The project received approval from the Division of the State Architect. The Board of Trustees approved the multi-prime contractors' prequalification list and the project is currently under bid.
Fire Alarm Upgrades	The fire alarm upgrades project received DSA approval and is currently under construction.
<b>Norco College (NC)</b>	
Soccer Field Artificial Turf Replacement	The Board of Trustees approved the project in March 2020 in the amount of \$500,648 of which 50% is funded from Measure C. The installation of the field turf was completed in summer 2020. The Accessibility scope of work is currently under construction with an anticipated completion by end of August 2021.